

START-UP FORM GROW ROOM UNITS

Date:

GENERAL INFORMATION

Customer Name:	Contractor Name:
Address:	Project Name:
City/State	Unit TAG #:
Zip:	Unit Model #:
Phone/Fax:	Unit Serial #:

APPLICATION INFORMATION

Return Air Conditions:		
(Room Conditions)	db	RH

UNIT OPERATION INFORMATION

PRE-START CHECKS:					
Unit in satisfactory condition	Electrical connections tight				
Shipping blocks removed	Electrical wiring correct				
Unit supply voltage correct	All field-installed sensors are operational				
Unit checked for debris					
UNIT ELECTRICAL CHECKS:					
Nameplate Electrical Data: Volts	Phase	Hz MCA:			
Supply Voltage: L1-L2	L2-L3	L1-L3			
Unit Information:					
Cooling Type: Air Cooled	Water Cooled	No of Circuits:			
	If Water Cooled				
Refrig Type:	GPM:	Glycol:			
Charge:					



Compressor Checks:

	Manufacturer:							
	#1 Model No:					Serial	No:	
	#2 Model No:					Serial	No:	
	#3 Model No:					Serial	No:	
	#4 Model No:					Serial	No:	
#1	RLA:	#2	RLA:	#3	RLA:		#4	RLA:

FILTER CHECKS:

Filters Installed

Condenser Water-Valve Checks (If Water-Cooled):

Correct rotation confirmed (0-10VDC; 0V= Full Closed, 10V= Full Open)

Valve freely opens to full open / close

SUPPLY FAN AND FAN MOTOR CHECKS:

Set screws tight VFD Setting (Hz):

Fan wheel rotates freely Amperage:

Vibration isolators adjusted



LEAD CIRCUIT CHECKS: MUST BE DONE IN FULL COOLING MODE (0% RH VALVE)

Suction Press:

Superheat Temp:

Discharge Press:

If Water Cooled:

Entering Water Temp:

Leaving Water Temp:

HOT GAS BYPASS CHECKS (IF APPLICABLE):

Hot gas bypass installed? Yes No

Ensure pressure setting is 95psi or below before activation on both circuits

HOT GAS REHEAT CHECKS:

Ensure hot gas reheat valve moves 0-100% and back to 0% using the Cultiva Systems web browser interface.

Supply Air Temp Rise (100% RH Valve Position):

LAG CIRCUIT CHECKS: MUST BE DONE IN FULL COOLING MODE (0% RH VALVE)

Suction Press:

Superheat Temp:

Discharge Press:

If Water Cooled:

Entering Water Temp:

Leaving Water Temp:

HOT GAS BYPASS CHECKS (IF APPLICABLE):

Hot gas bypass installed? Yes No

Ensure pressure setting is 95psi or below before activation on both circuits

HOT GAS REHEAT CHECKS:

Ensure hot gas reheat valve moves 0-100% and back to 0% using the Cultiva Systems web browser interface.

Supply Air Temp Rise (100% RH Valve Position):



START-UP FORM GROW ROOM UNITS

HEATING CHECKS (IF APPLICABLE):

Туре:	NG	LPG	Electric	Hot Water			
If HW Coil:	GPM:	WPD:	Water Temp In:		Water Temp In:		Water Temp Out:
Control Valve Made and Model:							
If NG/LPG: Burner Modulation Control:							
	Manifold Pres	ssure		Ignition Type:			
Unit safeties operate properly							
If Electric:	L1 Amps:	L2	Amps:	L3 Amps:			

EXHAUST FAN AND FAN MOTOR CHECK (IF APPLICABLE):

Set screws tight

VFD Setting (Hz):

Fan wheel rotates freely Amperage:

Vibration isolators adjusted

Unit Serial Plate Picture taken and emailed to Trina Mock trinam@cultivasystems.com

Signature